City of Puyallup

## **Engineering Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## INSPECTION REPORT

Date of Inspection: Aug 16, 2024 Inspection Result: PARTIAL PASS

Permit Number: PRCCP20230970

**Property Address:** 

Contractor: MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

To construct: Civil Construction Permit for the East Town Crossing project associated

with Preliminary Site Plan/SEPA, P-21-0034.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Sewer main was TV'ed today.

- SSMH2 to SSMH1 (PASSED)
- SSMH2 to SSMH3 (PASSED)

McKee is installing storm. They finished the 12"cpep between CB15 and CB14 and installed CB14. They began installation of 12"cpep between CB14 and CB16.

Note: \*Another field change! The engineer and contractor mis-calced the elevations for bottom of storm (w/ ribs) and top of fire line. There is only .15' of clearance between the two. Foam was installed. Another crew is sub-grading the roads for paving.

_		_		
ᡣ	rra	cti	on	·S


Sincerely,



## City of Puyallup

## **Engineering Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org



Jason Little
Development Engineering Inspector
JLittle@PuyallupWA.gov
(253) 435-3636