



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Aug 16, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: PRCCP20231400

Property Address: 1601 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: LINCOLN CONSTRUCTION INC 11803 101st Ave Ct E, Suite 201
Puyallup, WA 98373 (253) 847-6414

To construct: PARKING LOT A; PARKING IMPROVEMENTS: ASPHALT
PAVING; CONCRETE PAVING & STORMWATER ~ PIERCE COLLEGE
PARKING EXPANSION

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Note: I need documentation from Williams Pipe Line stating that it is okay to install DI (ductile iron) pipe through their pipe line easement.

Freeman Bell finished the sub-grade prep for the flush mount curb. The installed one stick of 12" DI heading out of CB101 through WPL.

The electricians for the site lighting installed the j-bolts and poured the bases.

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

A handwritten signature in black ink, consisting of a large, loopy initial 'J' followed by a series of vertical, wavy lines that resemble the letters 'LITTLE'. A horizontal line extends from the right side of the signature.

Jason Little

Development Engineering Inspector

JLittle@PuyallupWA.gov

(253) 435-3636