

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Aug 23, 2024 Inspection Result: PARTIAL PASS

Permit Number: PRCNC20221036

Property Address: 1601 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: ABSHER CONSTRUCTION CO. PO BOX 280 PUYALLUP, WA 98371-0152

To construct: New ~54,000 SF building containing labs, classrooms, faculty and

student spaces. REVISION (1) -003/21/2023 - ADDED DETAILS & DESIGN REFINEMENT FROM PERMIT SET TO IFC SET OF DOCUMENTS

(NO CHANGE IN SQ FTG OR COST)

On this day we have inspected your construction for **Ceiling Grid/T-Bar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 1; approved 1st and 2nd floor corrections as noted on ceiling plan.

2; 3rd floor cancel per contractor.

Corrections:

- 1 1. this was a comment inspection
 - 2. discussed ceiling requirements
- 2 inspection date 5/21/2024
 - 1. cancelled on site by contractor
- 3 date of inspection 6/20/2024

level one ceilings with clouds and standard grid attached on 4 sides

- 1.provide tie wires all perimeter bars
- 2. provide positive attachment at all diffusers
- 3.complete all firestopping at rated walls
- 4.complete all wires at light fixtures
- 5.provide clarification on air returns in corridor
- 6. provide stenciling at rated walls
- 7.ok to cover in areas as discussed with contractor
- 4 1; approved cover in room 236 only.
 - 2; provide positive attachment of diffusers to main and cross tee of ceiling.
 - 3; complete sprinkler attachment to ceiling.



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

4; complete pipe insulation.

5; complete monokote fireproofing at areas discussed with Brandon. 2nd floor rooms not ready at time of inspection.

5 level 2 ceiling inspection non rated classrooms only - 208,207,206,205,204,203,202,201,236,235,234,232,231 - complete corrections as noted on sheets provided to Scott. (A121&A122)

Sincerely,

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684