



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Sep 05, 2024

Inspection Result: **FAILED**

Permit Number: PRCTI20240469

Property Address: 1601 INDUSTRIAL PARK WAY, PUYALLUP, WA 98371;

Contractor: CORTI CONSTRUCTION, INC. 4024 148TH AVE NE BOTHELL, WA 98052

To construct: NON-STRUCTURAL INTERIOR TENANT IMPROVEMENT: WORK
INCLUDES ADDING ROOF INSULATION TO EXISTING ROOF
THROUGHOUT THE SUITE. - PROLOGIS Project is a resubmittal review.

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1. provide balance report as discussed with contractor
2. cap gas line on roof
3. fasten RTU to curb adapter on roof
4. provide fire final approval at time of next inspection
5. provide engineering final prior to next inspection

Sincerely,

Kevin Spruell
Building Inspector
KSpruell@PuyallupWA.gov
(253) 841-5590