

### City of Puyallup

### **Building Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## **INSPECTION REPORT**

Date of Inspection: Sep 09, 2024 Inspection Result: FAILED

Permit Number: PRCTI20241261

**Property Address:** 2323 7TH ST SE, Unit: H201, PUYALLUP, WA 98374;

Contractor: URBAN COMPLEX GC LLC 1 E. DEER VALLEY RD, STE 207 PHOENIX,

AZ 85024

**To construct:** Water Damage Repair- Plumbing permits by others- Questions can be

directed to Shannon King SUBJECT TO FIELD LIKE FOR LIKE ~ Bradley

Park H-201

On this day we have inspected your construction for **Combination Frame And Rough In Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

#### Comments:

#### Corrections:

- 1 inspection of unit H201 only
  - 1; complete nail plates at plumbing as discussed with contractor.
  - 2; complete firestop at bottom plate penetrations of d.w.v. and 10'o.c. at water supply.
  - 3; complete rating at floor system at shower as per approved plans.
  - 4; provide run test on supply as discussed with contractor.



# City of Puyallup

# **Building Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684