



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Sep 18, 2024

Inspection Result: **FAILED**

Permit Number: PRRPM20241257

Property Address: 1036 VALLEY AVE NW, PUYALLUP, WA 98371;

Contractor:

To construct: Replace stolen copper pipe with pex, whole house - Plumber SOVA
CONSTRUCTION LLC

On this day we have inspected your construction for **Plumbing Rough In Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 date of inspection 9/6/2024
 1. provide test on plumbing at time of next inspection as discussed with contractor
- 2 date of inspection 9/16/2024
 1. no one on site at time of inspection 12:20 pm (no access)
- 3 date of inspection 9/18/2024
 - 1.remove drywall to perform inspection as discussed with contractor
 - 2.loop hot water lines to cold lines to be on test at time of next inspection
 - 3.not a complete list

Sincerely,

Kevin Spruell
Building Inspector
KSpruell@PuyallupWA.gov
(253) 841-5590