

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Oct 01, 2024 Inspection Result: FAILED

Permit Number: PRRPM20241257

Property Address: 1036 VALLEY AVE NW, PUYALLUP, WA 98371;

Contractor:

To construct: Replace stolen copper pipe with pex, whole house - Plumber SOVA

CONSTRUCTION LLC

On this day we have inspected your construction for **Plumbing Rough In Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 date of inspection 9/6/2024
 - 1. provide test on plumbing at time of next inspection as discussed with contractor
- 2 date of inspection 9/16/2024
 - 1. no one on site at time of inspection 12:20 pm (no access)
- 3 date of inspection 9/18/2024
 - 1.remove drywall to perform inspection as discussed with contractor 2.loop hot water lines to cold lines to be on test at time of next inspection 3.not a complete list
- 4 date of inspection 9/26/2024 complete item number 2 from inspection on 9/18/2024
- 5 date of inspection 10/1/20241.complete item number 2 from inspection on 9/18/2024

Sincerely,

Kevin Spruell Building Inspector



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

KSpruell@PuyallupWA.gov (253) 841-5590