



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

## INSPECTION REPORT

**Date of Inspection:** Oct 08, 2024

**Inspection Result:** **FAILED**

**Permit Number:** PRCTI20240669

**Property Address:** 4102 S MERIDIAN, Unit: D, PUYALLUP, WA 98373;

**Contractor:** MRE CONSTRUCTION, LLC. 1415 CALHOUN BEND AZLE, TX 76020  
(817) 797-4928

**To construct:** TENANT INTERIOR ALTERATION, EXISTING SPACE, NEW TENANT TO  
INCLUDE NEW WALLS, FINISHES, FIXTURES, AND PAINT- BOOT BARN

On this day we have inspected your construction for **Sidesewer Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** New side sewer can not be tied into the c/o riser. This is well outside of the building footprint by 15'.

See corrections below.

**Corrections:**

- 1 Tie side sewer into main line upstream from the c/o and sample tee.  
Install a 6" sample tee upstream from the c/o.  
The c/o riser needs to be replaced.  
Install cap and adaptors for the risers.  
Install castings with lids that say sewer.  
The c/o and sample tee dimension may need to be adjusted to fit within excavation. Maintain separation for casting fitment.

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Jason Little  
Development Engineering Inspector  
[JLittle@PuyallupWA.gov](mailto:JLittle@PuyallupWA.gov)  
(253) 435-3636