



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

## INSPECTION REPORT

**Date of Inspection:** Oct 08, 2024

**Inspection Result:** **FAILED**

**Permit Number:** PRCTI20241072

**Property Address:** 4102 S MERIDIAN, Unit: D, PUYALLUP, WA 98373;

**Contractor:** POWELL CONSTRUCTION COMPANY 2625 NORTHUP WAY BELLEVUE, WA 98004

**To construct:** NEW ENTRY FACADE/FEATURE FOR EXISTING RETAIL SPACE (#10), ALONG WITH NEW FULL-HEIGHT DEMISING WALL, NEW SEWER AND WATER LINES ALONG WITH ELECTRICAL RUNS (ALL TO BE CAPPED AT LOCATION OF FUTURE NEEDS). PREPPING SPACE FOR NEW TENANT (BY OTHERS) WHO WILL HAVE THEIR OWN TI PERMIT FOR ALL INTERIOR WORK.

On this day we have inspected your construction for **Sidesewer Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** New side sewer can not be tied into the c/o riser. This is well outside of the building footprint by 15'.

See corrections below.

**Corrections:**

- 1 Tie side sewer into main line upstream from the c/o and sample tee.  
Install a 6" sample tee upstream from the c/o.  
The c/o riser needs to be replaced.  
Install cap and adaptors for the risers.  
Install castings with lids that say sewer.  
The c/o and sample tee dimension may need to be adjusted to fit within excavation. Maintain separation for casting fitment.

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Jason Little  
Development Engineering Inspector  
[JLittle@PuyallupWA.gov](mailto:JLittle@PuyallupWA.gov)  
(253) 435-3636