City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Oct 29, 2024 Inspection Result: PARTIAL PASS

Permit Number: PRCCP20240183

Property Address: 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HOWARD S WRIGHT 415 1ST AVE N SEATTLE, WA 98109

To construct: Construction of exterior infrastructure improvements including a new

metal utility switchgear building, a new underground medium voltage electrical feeder to the data center building, installation of new diesel generators, along with exterior mechanical equipment and electrical

equipment. - CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Johansen installed the new hydrant on the north side of the building. They swabbed the existing pipe that was cut shorter and the hydrant. The hydrant was flushed for 30 minutes to introduce line chlorine prior to hydro test. The hydrant was hydro tested for 1hr @ 200psi. (PASSED) They began cutting the trees where the new pond is located.

_									
"	$\boldsymbol{\cap}$	rr	Δ	~	ti	^	n	C	•
v	v		C	u	u	v		Э,	


Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org



Jason Little
Development Engineering Inspector
JLittle@PuyallupWA.gov
(253) 244-0387