

City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

| Date of Inspection: | Nov 07, 2024 | Inspection Result: | FAILED |
|-------------------------------------|---|-----------------------|----------------------|
| Permit Number: Property Address: | PRCA20231634 304 2ND ST NF. PUYALI | UP. WA 98372: 304 2ND | AVE NE, PUYALLUP, WA |
| | 98372; 304 2ND ST NE, PUYALLUP, WA 98372; | | |
| Contractor | ZIVA ENTERPRISES INC. 1402 Lake Tapps Parkway SE, Ste 104-111 | | |
| contractor. | Auburn, WA 98092 | | |
| To construct: | | | |
| | w/kitchen area addition, demo and construction of non-structural | | |
| | partitions, remodel of dropped ceiling in Dining and Customer Service | | |
| | areas, new order counters, new menu boards, new kitchen equipment, | | |
| | new seating/decor in dining and revision of existing sidewalk to | | |
| | accommodate door relo | cation. `McDONALD'S R | EMODEL/ADDITION |

On this day we have inspected your construction for **Ceiling Grid/T-Bar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1; complete all ceiling grid requirements as discussed with contractor at time of inspection.
 - 2, complete all insulation and vapor barrier at walls and ceiling.
 - 3 ; provide gas pipe test approval prior to ceiling grid inspection.
 - 4 ; provide fire cover approval of ceiling grid prior to next inspection.
 - 5 ; remove abandoned mechanical equipment and plumbing vents above ceiling as discussed with contractor.
 - 6; provide 1" clearance to combustibles at b-vent of hot water heater.
 - 7 ; provide min. 3 turns on tie wires of lights.

not ready



City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Sincerely,

Shannon King Building Inspector 2 ShannonK@PuyallupWA.gov (253) 840-6684

King