

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Nov 14, 2024	Inspection Result:	FAILED
Permit Number: Property Address:			
Contractor:	THARALDSON HOSPITA 58104	LITY DEV LLC 4520 36TH	AVE S FARGO, ND
To construct:	CIVILS ~ HOMEWOOD S SDC FEES UPDATED**AP		

On this day we have inspected your construction for **Erosion And Sediment Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Spoil piles and areas of soil not being work need to be covered. Due to the grading for asphalt a puddle has formed at the North West corner of the site. The water is less then a 1/2" from discharging off site. The water has a high PH and turbidity of 460NTU. If the water is discharged a Stop work order will be issued.

Corrections:

- 1 set up a way to keep the turbid high ph water from discharging off site.
- 2 Cover spoil piles and areas of soil that are not being actively worked.

Sincerely,

Jeff Hill Development Engineering Inspector Jhill@PuyallupWA.gov (253) 204-5633