



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Nov 18, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: PRCTI20241387

Property Address: 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HOWARD S. WRIGHT CONSTRUCTION CO. 415 1ST AVE #400 N
SEATTLE, WA 98109

To construct: Relocate existing underground utilities, construct new retaining walls,
equipment pads, and install exterior and interior mechanical equipment.
- CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Foundation/Rebar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Lower Tier West Wall rebar complete as noted on approved plans.

Corrections:

Sincerely,

Shannon King
Building Inspector 2
ShannonK@PuyallupWA.gov
(253) 840-6684