

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Nov 07, 2024 Inspection Result: PARTIAL PASS

Permit Number: PRCTI20241387

Property Address: 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HOWARD S. WRIGHT CONSTRUCTION CO. 415 1ST AVE #400 N

SEATTLE, WA 98109

To construct: Relocate existing underground utilities, construct new retaining walls,

equipment pads, and install exterior and interior mechanical equipment.

- CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Foundation/Rebar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: South Yard Rebar Inspection of footings for Low Tier Footings @ (North, West, South sides) approved as noted on sheet - S2.0 of approved plans dated 11/7/2024

Corrections:

Sincerely,

Shannon King Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684