

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Dec 11, 2024 Inspection Result: FAILED

Permit Number: PRCTI20241601

Property Address: 401 15TH AVE SE, PUYALLUP, WA 98372;

Contractor: M BROWN INDUSTRIES LLC - NW CEILING 18389 S NORMAN RD.

OREGON CITY, OR 97045 (971) 645-1919

To construct: Removing existing patient lift and installing new support system, rails

and patient lift in Room 28 in the Rehab unit

On this day we have inspected your construction for **Frame Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1; provide electrical cover approval prior to ceiling cover approval, and electrical final prior to Building final inspection.
 - 2; complete all ceiling grid requirement at discussed with contractor.
 - 3; provide load test prior to Building final inspection.
 - 4; provide special inspection final letter prior to building final.

Sincerely,

Shannon King Building Inspector 2

Shannon K@Puyallup WA.gov



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

(253) 840-6684