

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Jan 13, 2025	Inspection Result:	PARTIAL PASS
Permit Number: Property Address:	PRCCP20230970		
	MCKEE ENTERPRISES, LL Civil Construction Permi		
	with Preliminary Site Plan/SEPA, P-21-0034.		

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: McKee is excavating the footings for building "D". We are going to hydro test the fire line for building "G".

Hydro tested fire line for building "G" from the 6"GV at the main through the PIV, vault double check, to the building flange, and to the FDC. The swing check flapper was removed for testing.

Tested at 200psi for 2hrs with zero pressure drop. "PASSED"

Updated fire inspection card and added test info to plans.

Note: If the FDC gets hit the hydro test will need to be re-taken.

Corrections:

Sincerely,

City of Puyallup



Engineering Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Jason Little Development Engineering Inspector JLittle@PuyallupWA.gov (253) 244-0387