



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Jan 16, 2025                      **Inspection Result:**      **PARTIAL PASS**

**Permit Number:** PRCTI20241387

**Property Address:** 1023 39TH AVE SE, PUYALLUP, WA 98374;

**Contractor:** HOWARD S. WRIGHT CONSTRUCTION CO. 415 1ST AVE #400 N  
SEATTLE, WA 98109

**To construct:** Relocate existing underground utilities, construct new retaining walls,  
equipment pads, and install exterior and interior mechanical equipment.  
- CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Comment Engineering Div Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** sewer line into the pump chamber passed hydro gravity test. all pipe and fitting per mech. plans.

The inlet needs to be grouted into the pump chamber. good to backfill.

**Corrections:**

Sincerely,

Jeff Hill  
Development Engineering Inspector  
Jhill@PuyallupWA.gov  
(253) 204-5633