

## City of Puyallup

## **Building Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## **INSPECTION REPORT**

Date of Inspection: Jan 27, 2025 Inspection Result: PARTIAL PASS

Permit Number: PRCTI20241387

**Property Address:** 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HOWARD S. WRIGHT CONSTRUCTION CO. 415 1ST AVE #400 N

SEATTLE, WA 98109

**To construct**: Relocate existing underground utilities, construct new retaining walls,

equipment pads, and install exterior and interior mechanical equipment.

- CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Foundation/Rebar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** 1; progressing with special inspection.

2; protect concrete from freezing weather with blankets as discussed with contractor.

## Corrections:

Sincerely,

Shannon King

Building Inspector 2

Shannon K@Puyallup WA.gov

(253) 840-6684