City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jan 28, 2025 Inspection Result: PARTIAL PASS

Permit Number: PRCCP20230970

Property Address:

Contractor: MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

To construct: Civil Construction Permit for the East Town Crossing project associated

with Preliminary Site Plan/SEPA, P-21-0034.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: McKee is installing roof drains for building "B".

- The fire line for building "H" was hydro tested at 200psi for 2hrs with zero drop. (PASSED) The test was completed from the main valve through the PIV, DDCVA, flapper valve removed from the singe/swing check for the FDC, and to the building flange.
- We flushed the entire fire line 4 times for 15min. each time. 2-2.5" hoses from the building flange and 2-2.5" hoses from the FDC. (PASSED)

\sim	_				_		_	
١.	O	rre	CI	ш	n	n	S	•


Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org



Jason Little
Development Engineering Inspector
JLittle@PuyallupWA.gov
(253) 244-0387