



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Feb 11, 2025

Inspection Result: **PARTIAL PASS**

Permit Number: PRCCP20240232

Property Address: 201 5TH AVE NE, PUYALLUP, WA 98372;

Contractor: DOCE LLC PO BOX 64160
TACOMA

To construct: Site development for proposed apartments (This permit submittal replaces permit PRCCP20220417 due to design changes & new civil construction permit needed per Ken Cook).

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 2/10 - JL - Received both sets of purities today (satisfactory). The contractor is okay for testing. They are getting supplies ready for testing tomorrow.

2/11 - JL - The sewer MH was channeled. The side sewer was air tested @ 4psi for 15min (PASSED). The PIV and hydrant was hydrotested, but failed due to small leaks and possibly air. Contractor will blow out both lines tomorrow and re-test.

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jason Little
Development Engineering Inspector
JLittle@PuyallupWA.gov
(253) 244-0387