

City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Feb 19, 2025	Inspection Result:	NOT READY
Permit Number: Property Address:		LUP, WA 98374;	
Contractor:	BRC FAMILY LLC PO BO	(731310 PUYALLUP, W	/A 98373-0060
To construct:	South Building of CopperBerry, R-2 Apartments 6 Plex and 600 sq ft		
	commercial office space: IMPACT FEE DEFERRAL CIVIL: PRCCP 20221569		
	- REVISION (1) - 09/11/2	023 - POURING 5'7" FO	UNDATION WALL ON
	THE WEST WALL INSTEA	D OF A 4' FOUNDATION	J WALL * REV (2) -
	12/14/2023 - FOOTING	& FOUNDATION NOT N	EEDED FOR WEST
	STAIRCASE LOAD AS PEI	R STURUCTURAL ENGIN	EER. PEPLACE WITH
	PIERS AS PER DRAWING	S & CALS * REV (3) - 5/2	4/2024 - REQEUSTED
	FIRE RATING FOR INSPE	CTOR	

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: cancel per Scott (talked about step requirements)

Corrections:

- 1 no inspection of residential units at time of inspection.(exterior only)
 - 1 ; provide special inspection final letter from engineer.
 - 2 ; complete accessible route from R.O.W. as per City approved plans.
 - 3 ; complete accessible parking signage as per plans.
 - 4 ; provide electrical final of office prior to final inspection.
 - 5 ; provide accessible door hardware at restroom in office.
 - 6 ; provide vert. grab bar in restroom of office 39"-41" above finish floor to start of bend as per code.
 - 7 ; complete accessible door signage at restroom of office.
 - 8 ; complete door signage at office exterior door . (This Door To Remain Unlocked When Building Is Occupied)
 - 9; seal all penetrations at exterior of building.



City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

10; steps not to exceed 7" rise or exceed 3/8 difference in rise in flight of of stairs. (exterior of Building)

11; tread depth shall not exceed 3/8" difference in flight of stairs.

12 ; complete handrail extensions min. 12" past the stair nosing at top and bottom of stairs with returns. (with supports at all extensions)

13; complete all exterior handrails 34" - 38" above stair nosing.

14; provide 60"x60" landing at bottom of ramp outside of unit B101 as per approved plans.

15; provide min. 42" guardrails at all stairs ,open sided walking surfaces,mechanical

equipment, landing, ramp with more than 30" to finish grade below measured 36" horizontally from edge to the open side.

16; provide min. 36" clear path at stairs next to electrical panel.

- 17; paint gas pipe at exterior on building.
- 18 ;complete vent terminations next to electrical meter .
- 19 ; complete threshold with door sweep at fire sprinkler room.
- 20 ; provide min. 1 1/2 clearance from wall to interior of all handrails.
- 21 ; provide install instruction for heat pump to check clearance from exterior wall to unit.
- 22 ; complete accessible path to mailboxes as discussed with contractor.
- 23 ; provide equipment protect in front of hot water heater in garage.
- 24 ; complete edge protection at ramp.
- 25 ; Did not check stairwell at s.e. corner of building.

not ready (inspection of exterior and office only)

Sincerely,

Shannon King Building Inspector 2 ShannonK@PuyallupWA.gov (253) 840-6684

King