



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Feb 20, 2025

Inspection Result: **PARTIAL PASS**

Permit Number: PRCCP20240183

Property Address: 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HOWARD S WRIGHT 415 1ST AVE N SEATTLE, WA 98109

To construct: Construction of exterior infrastructure improvements including a new metal utility switchgear building, a new underground medium voltage electrical feeder to the data center building, installation of new diesel generators, along with exterior mechanical equipment and electrical equipment. - CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 2/18 -JL - Contractor finished installing the 8"pvc from the new wall through SDCO23 to SDCB16. They also installed the 3"FM from the wall heading west towards the area at the 45 where they left off last week.

2/19 - JL - Contractor finished the sewer FM install. They are preparing for the hydro-test. They added two more sleeves and foam for the water crossings.

2/20 - JL - The 3" FM was hydro-tested @ 150psi for 1hr with zero pressure loss. (PASSED)

The hydro test was performed from the connection point in the vault where the pumps are located to the tie in point at the main near the SW corner of the building.

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jason Little
Development Engineering Inspector
JLittle@PuyallupWA.gov
(253) 244-0387