## City of Puyallup

## **Building Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## **INSPECTION REPORT**

**Date of Inspection:** Mar 24, 2025 **Inspection Result:** PARTIAL PASS

Permit Number: PRCTI20242004

**Property Address:** 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HOWARD S. WRIGHT CONSTRUCTION CO. 415 1ST AVE #400 N

SEATTLE, WA 98109

**To construct:** Construct 6,594 s.f. interior server room tenant improvement within

existing data center space including structural rack bracing and

mechanical support and mechanical equipment and piping. - CENTERIS

On this day we have inspected your construction for **Mechanical Rough In Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** 1; test approved at 100 psi as noted on sheet M.FT.203 of city approved plans.

**Corrections:** 

Sincerely,

Shannon King Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684