



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: May 08, 2025

Inspection Result: **FAILED**

Permit Number: PRMH20231683

Property Address: 401 15TH AVE SE, PUYALLUP, WA 98372;

Contractor: MCKINSTRY CO. 5005 3RD AVE S SEATTLE, WA 98124

To construct: Replacement of 11 humidifiers (like for like replacement) - GOOD SAM HOSPITAL

On this day we have inspected your construction for **Mechanical Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1 ; provide L&I electrical final prior to mechanical final inspection.
- 2 ; provide special inspection report for bolting of equipment as required per plans and special inspection final letter.
- 3 ; complete install of PRV at sf-1 as required per city approved plans.
- 4 ; complete insulation of all piping as discussed with contractor.
- 5 ; complete monokote repair at beams clamps above equipment.
- 6 ; provide min. 10' discharge to opening at sf-2
- 7 ; provide min. 1" air gap at condensate drains.
- 8 ; will need to locate p.r.v. for banked humidifiers as discussed with contractor.
- 9 ; complete label of equipment as per discussed with contractor.
- 10 ; complete escutcheons at exterior of building at sf-1.
- 11 ; AHU is off at time of final inspection.

Sincerely,



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684