

## BULLETIN

---

|   |                     |                           |
|---|---------------------|---------------------------|
| Date: <b>July 7, 2025</b>                           | Number: <b>CT01</b> | Project No.: <b>25046</b> |
| Project Name: <b>Seasons on Meeker - Demolition</b> |                     | Attached: <b>None</b>     |
| Subject: <b>Existing column and footing</b>         |                     |                           |
| Drawings affected:                                  |                     |                           |
| Description / Action:                               |                     |                           |

---

We understand that the existing column and footing located at the northwest corner of the remaining building is to stay in place. The demolition plan calls for removing and adding a new column and footing. This portion of the demolition work is to be done at a later time.

Below are notes relating to the current state of building demolition:

- The building has been demolished, and plywood has been added to the existing building per the demolition plans to provide lateral resistance and stability.
- The installation of the new footing called in the demolition plan will be deferred until the remodel/new construction begins. The plan is start the remodel/new construction in July of 2026. At that time the new column and footing will be installed.
- For removal of the existing post, the contractor will need to install the new post and footing and then the removal of the existing post/footing may proceed.
- The existing post and beam will be protected from the elements by painting and sealing at the interface with the added plywood and walls.



07/07/2025

---

Issued by: Craig F. Roberts, SE