



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Dec 01, 2025                      **Inspection Result:**     **NOT READY**

**Permit Number:** PRCTI20250558

**Property Address:** 401 15TH AVE SE, PUYALLUP, WA 98372;

**Contractor:** SELLEN CONSTRUCTION CO INC PO BOX 9970 SEATTLE, WA 98109-9970 ABBOTT CONSTRUCTION 3408 1ST AVENUE SOUTH SEATTLE, WA 98134

**To construct:** Phase 0 will create new storage capacity and access points for hospital staff prior to the full buildout of the expanded Kitchen. MULTICARE GOOD SAMARITAN HOSPITAL KITCHEN PHASE 0

On this day we have inspected your construction for **Frame Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:**

**Corrections:**

- 1 1. Provide approved UL listing for fire wall.
2. Provide electrical final at time of frame inspection.
3. Remove sheetrock screws in upper deflection track.
4. Okay to one side sheetrock.
- 2 1. remove drywall at soffit to inspect framing of soffit as discussed with contractor.

Sincerely,

Shannon King



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Building Inspector 2

[ShannonK@PuyallupWA.gov](mailto:ShannonK@PuyallupWA.gov)

(253) 840-6684