



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jan 17, 2022

Inspection Result: PARTIAL PASS

Permit Number: E-21-0066

Property Address: 3303 8TH AVE SE ;

Contractor: RW SCOTT CONSTRUCTION CO. <NO STREET ADDRESS> AUBURN,
WA 98001

To construct: SEWER EXTENSION

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: RW Scott dug up the north side of ssmh#2. the pipe just out side of MH has back fall of 1.3%. 3% of fall through MH. per the plans the fall through the MH should be 2.5% (0.10'). south side (inlet) falls at 1.25%. RW Scott believes the MH settled causing the belly in the line.

Corrections:

Sincerely,

Jeff Hill
Engineering Tech IV
Jhill@PuyallupWA.gov
(253) 841-5424