

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org


## **INSPECTION REPORT**

| Date of Inspection:                 | Jan 31, 2022               | Inspection Result:     | PARTIAL PASS       |
|-------------------------------------|----------------------------|------------------------|--------------------|
| Permit Number:<br>Property Address: |                            | ;                      |                    |
| Contractor:                         | ROD BANE MANAGEME<br>93727 | ENT DBA RBM 6668 E OLI | IVE AVE FRESNO, CA |
| To construct:                       | GREASE INTERCEPTOR-        | - ROUND 1 BOWLING &    | AMUSEMENT          |

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** Filled the tank up with water, (PASSED). Contractor began the final backfill and riser installation. They had questions about grouting (collars) around the frames for the GI. The PIV tamper switch was hit and knocked out. I asked the contractor to notify the GC. I will follow up with the fire inspector and the GC tomorrow.

Corrections:



Jason Little



City of Puyallup Engineering Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Engineering Tech IV JLittle@PuyallupWA.gov (253) 435-3636