

TRANSMITTAL

CONSTRUCT	ION			
SUBMITTAL N	O. 012 REV 1		I	
Carolyn Decker, P.E. Terra Associates, Inc. 12220 – 113 th Avenue NE, Suite 130 Kirkland, WA 98034		DATE:	3/12/21	
		POE JOB NO.: PROJECT:	20-11	
		TROULET.		
Zayin Wall, P.E. Barghausen Consulting Engineers, Inc. 18215 72 nd Avenue South Kent, WA 98032			PUYALLUP LOGISTICS Submittal #012 REV 1 RETAINING WALL	
ATTN: Above	ATTN: Above			
The items liste For your a For your us For review Other -	oproval se	ansmitted as checked below: ☐ Sent as request ☑ Returned after r		Approved as submitted Approved as noted Returned for corrections
PGS	DATED	DESCRIPTION		
6 pages	2/24/21	Retaining Wall Design		
2 pages	11/15/20	Wall Material & Qty Criter	Wall Material & Qty Criteria	
20 pages	2/24/21	Design Calculations		
REMARKS				
	please find ou for review an		ttal includin	g Design, Material Criteria and Design
COMMENTS				
review do not relieve con requirements of the drawings only for review of general complia the project and general complia the contract documents. The conforming and correlating all qui fabrication process and technic	REVISE AND RESUBMIT PURNISH AS CORRECTED on the shop drawings during this tractor from compliance with and specifications. This check is mance with the design concept of more with the information given in contractor is responsible for antities and dimensions selecting uses or construction coordinating uses or construction coordinating des, verifying compliance with the orming his work in a safe and	PRR	WF	20220381

Copy to: SMARTSHEET Doug Deach

Date _05/17/2021

BARGHAUSEN CONSULTING ENGINEERS, Inc.

By Zuzin Wall

By: Clay Johnson
Title: Sr. Project Manager

PUYALLUP CORPORATE PARK PUYALLUP, WA

GENERAL NOTES:

DESIGN PROVISIONS:

1. THE FOLLOWING EFFECTIVE STRENGTH PARAMETERS WERE ASSUMED IN THE PREPARATION OF THE STRUCTURAL CALCULATIONS FOR THE RETAINING WALL SYSTEM:

SOIL PROPERTIERS				
ZONE	φ°	COH (PSF)	γ (PCF)	DESCRIPTION
REINFORCED FILL	33	0	125	SAND
RETAINED FILL	32	0	120	SILTY SAND
FOUNDATION	32	50	120	SILTY SAND

SOIL TYPES AND DESIGN PROPERTIES SHALL BE CONFIRMED BY THE SITE GEOTECHNICAL ENGINEER PRIOR TO WALL CONSTRUCTION.

2. THE WALL(S) ARE DESIGNED TO SUPPORT THE FOLLOWING MAXIMUM SURCHARGE LOADINGS:

LIVE LOAD: 250 PSF (PARKING)


DEAD LOAD: NONE BACK SLOPE: NONE

SEISMIC: 0.326g (WsDOT BridgeLink)

3. THE FOUNDATION SOILS AT WALL LOCATIONS SHALL BE CAPABLE OF SAFELY SUPPORTING THE MAXIMUM APPLIED BEARING PRESSURE, AS SHOWN ON THE WALL PROFILES, WITHOUT FAILURE OR EXCESSIVE SETTLEMENT. LOCAL BEARING CAPACITY SHALL BE CONFIRMED BY THE SITE GEOTECHNICAL ENGINEER AFTER FOUNDATION EXCAVATION AND PRIOR TO WALL CONSTRUCTION.

4. REFERENCES:

- 4.1. GEOTECHNICAL REPORT
- 4.1.1. GEOTECHNICAL REPORT, East Main Industrial, East Main Street and Shaw Road, Puyallup, WA, Terra Associates, Inc., Project no T-8222, September 27, 2019.
- 4.1.2. 11/13/20 Properties confirmed by Terra Associates.



GravityStone Edge Retaining Wall

SHEET INDEX		
SHEET	DESCRIPTION	
T-1	TITLE PAGE / SPECIFICATIONS	
P-1	PLAN VIEW	
1-1/1-2	WALL 1	
2-1	WALL 2	
D-1	GRAVITYSTONE EDGE DETAILS	

GENERAL NOTES:

SUGGESTED QUALITY ASSURANCE PROVISIONS:

THESE TWO WALLS WILL BE REQUIRED TO BE INSPECTED TOTALLY BY THE GEO-ENGINEER, CERTIFIED TESTING LAB OR ENGINEER OF RECORD AND ALL DAILY REPORTS GIVEN TO THE CITY BUILDING INSPECTOR PRIOR TO A FINAL INSPECTION.

- WALL CONSTRUCTION SHALL BE SUPERVISED BY A QUALIFIED ENGINEER OR TECHNICIAN TO VERIFY FIELD AND SITE SOIL CONDITIONS. IF THIS WORK IS NOT PERFORMED BY THE SITE GEOTECHNICAL ENGINEER, A QUALIFIED GEOTECHNICAL ENGINEER/TECHNICIAN SHALL BE CONSULTED IN THOSE MATTERS PERTAINING TO THE SOIL CONDITIONS AND WALL PERFORMANCE.
- 2. THE FOUNDATION SOILS AT THE BASE OF THE WALL(S) SHALL BE INSPECTED BY THE GEOTECHNICAL ENGINEER. ANY UNSUITABLE SOILS OR IMPROPERLY COMPACTED EMBANKMENT MATERIAL SHALL BE REMOVED AND REPLACED AS DIRECTED BY THE ENGINEER PRIOR TO WALL CONSTRUCTION TO PROVIDE ADEQUATE BEARING CAPACITY AND MINIMIZE SETTLEMENT.
- 3. ALL WALL EXCAVATION AND RETAINED SOILS SHALL BE INSPECTED FOR GROUNDWATER CONDITIONS. ANY ADDITIONAL DRAINAGE PROVISIONS REQUIRED IN THE FIELD SHALL BE INCORPORATED INTO THE WALL CONSTRUCTION AS DIRECTED BY THE GEOTECHNICAL ENGINEER.
- 4. WALL BACKFILL MATERIAL SHALL BE TESTED AND APPROVED BY THE ENGINEER, MEETING THE MINIMUM REQUIREMENTS OF THE APPROVED DESIGN PLANS OR SPECIFICATIONS.
- 5. ALL SOIL BACKFILL SHALL BE TESTED BY THE GEOTECHNICAL ENGINEER FOR MOISTURE, DENSITY, AND COMPACTION PERIODICALLY (EVERY 2' VERTICALLY, 100'-200' C/C) MEETING THE MINIMUM REQUIREMENTS OF THE APPROVED DESIGN PLANS OR SPECIFICATIONS.
- 5. THE CONTRACTOR SHALL ESTABLISH AND MAINTAIN QUALITY CONTROL FOR THE CONSTRUCTION OF THE WALL TO ASSURE COMPLIANCE WITH CONTRACT REQUIREMENTS AND MAINTAIN RECORDS OF ITS QUALITY CONTROL.
- 7. ALL WALL ELEVATIONS, GRADES, AND BACK SLOPE CONDITIONS SHALL BE VERIFIED BY THE ENGINEER IN THE FIELD FOR CONFORMANCE WITH APPROVED DESIGN PLANS. ANY REVISIONS TO THE STRUCTURE GEOMETRY OR DESIGN CRITERIA SHALL REQUIRE DESIGN MODIFICATIONS PRIOR TO PROCEEDING WITH CONSTRUCTION.
- 8. SURFACE WATER SHALL BE DIVERTED AWAY FROM THE RETAINING WALL AND WALL REINFORCED ZONE. WHERE WATER CANNOT BE DIVERTED, NOTIFY THE ENGINEER FOR DESIGN OF A SWALE TO DIVERT THE FLOW OR A DROP BOX TO DRAIN THE WATER THROUGH THE WALL.

THE APPROVED CONSTRUCTION PLANS AND ALL ENGINEERING DOCUMENTS MUST BE POSTED ON THE JOB AT ALL INSPECTIONS IN A VISIBLE AND READILY ACCESSIBLE LOCATION.

FULL SIZED LEDGIBLE COLOR PLANS
ARE REQUIRED TO BE PROVIDE BY THE
PERMITTEE ON SITE FOR ALL
INSPECTIONS MIN. PLAN SIZE 24 X 36

INSPECTION REPORTSAND FINAL FROM CITY

BUILDING INSPECTOR 3/23/2022 DL

PART 1: GENERAL

1.01 Description

- A. The work to be performed includes sourcing, providing and installing concrete retaining wall blocks to the lines and grades as specified on the project construction drawings and as may be further specified herein.
- B. Work includes preparing foundation soil, furnishing and installing leveling pad, unit fill and backfill to the lines and grades shown on the construction drawings.
- C. Work includes furnishing and installing all related materials required for construction of the retaining wall as shown on the construction shop drawings.

1.02 Reference Standards

- A. ASTM D448 Sizes of Aggregate for Road and Bridge Construction.
- ASTM D698 Laboratory Compaction Characteristics using Standard Effort.

1.03 Quality Assurance

A. Owner shall be responsible for soil testing and inspection quality control during earthwork operations.

PART 2: MATERIALS

2.01 Definitions

- A. Retaining Wall Unit A segmental concrete facing block that is able to be arranged, stacked, placed, combined, or interchanged easily into an assembled wall system.
- B. Leveling Pad A compacted crushed stone pad which serves as a flat surface for placing the initial course of precast units.
- C. Granular Aggregate Clean 1" minus crushed angular rock located within and immediately behind the retaining wall units to facilitate drainage and avoid compaction in close proximity to the retaining wall units.
- D. Joint Geotextile A filter fabric installed to prevent infill and/or backfill material from migrating through the joints.
- E. Foundation Soil Soil zone immediately beneath the retaining wall facing units, the wall leveling pad and the reinforced soil zone.
- F. Retained Soil Soil immediately behind the retaining wall facing drainage aggregate or reinforced backfill if present
- G. Subsurface Drainage System A system for removing water from behind the wall and channeling it to a point of positive drainage.

2.02 GravityStone Edge

- A. GravityStone Edge wall units shall have a minimum 28-day compressive strength of 3,000 psi.
- B. Texture on the face of the block shall be specified. Other surfaces to be smooth form type.

2.03 Base Leveling Pad Material

A. Material shall consist of compacted crushed stone as shown on the construction drawing.

2.04 Gravel Layer

A. Gravel layer shall consist of clean 1" minus crushed stone or crushed gravel meeting the following gradation:

Sieve Size	% Passi
1"	100
3/4"	100-75
No. 4	0-10
No. 50	0-5

2.05 Retained Backfill

- A. Backfill shall be free of debris or organic material.

 Plasticity Index (PI)<20 and Liquid Limits (LL)<40
- B. Material can be site excavated material when the above requirements are met. Unsuitable soils for backfill (high plastic clays or organic materials) shall not be used in the retained soil mass.

PART 3: EXECUTION

3.01 Excavation

A. Contractor shall excavate to the lines and grades shown on the construction drawings. Contractor shall be careful not to disturb embankment and foundation materials beyond lines shown.

3.02 Foundation Soil Preparation

- A. Foundation soil shall be excavated as required for leveling pad dimensions shown on the construction drawings, or as directed by the Geotechnical Engineer.
- B. Unsuitable soils shall be removed and replaced with acceptable material.
- C. Over-excavated areas shall be backfilled with approved compacted backfill material.

3.03 Base Leveling Pad

- A. Leveling pad materials shall be placed upon approved foundation as shown on the construction drawings to a minimum thickness of 6".
- B. Aggregate material shall be compacted to provide a dense, level surface on which to place the first course of modular units. Compaction shall be to 95% of Standard Proctor Density as determined in accordance with ASTM D698. For crushed rock, material shall be densely compacted as determined by visual observation.

3.04 Unit Installation

- A. The first course of concrete modular wall units shall be carefully placed on the base leveling pad. Each unit shall be checked for level and alignment.
- B. Units are placed side by side for full length of wall alignment. Alignment may be done by means of a string line or offset from a base line.
- C. Sweep excess material from top of units and install next course. Ensure that each course is completely unit filled between and 12" behind block. Backfill and compact prior to proceeding to next course.

3.05 Fill Placement

- A. Backfill material shall be placed with a maximum of 8" lifts and compacted to 95% of Standard Proctor Density. As determined in accordance with ASTM D698. The in place moisture content shall not exceed the optimum moisture content as determined in accordance with ASTM D698 and be no lower than 2% below optimum moisture content.
- B. Only hand-operated compaction equipment shall be allowed within 3' of the back surface of the concrete units.

PRRWF20220381


Project Name and Address

PUYALLUP CORPORATE PARK PUYALLUP, WA


irm Name and Address

RACE ENGINEERING ASSOC. 4851 Four Seasons Ct Eagan, MN 55122 e: rrace@rea-llc.com t: 612-670-7009

DESIGN INFORMATION PROVIDED FOR INTERNAL STABILITY ONLY. EXTERNAL STABILITY, INCLUDING BUT NOT LIMITED TO FOUNDATION SETTLEMENT, GLOBAL STABILITY AND SLOPE STABILITY ARE THE RESPONSIBILITY OF THE OWNER AND OWNER'S ENGINEER.




No. Revision/Issue Date




TITLE PAGE/SPECIFICATIONS

Project 20-006-04	Sheet
Date 2/24/2021	T-1
Scale	


表 _____




T:\Projects\2020\Grade Solutions\20-006-04 Panattoni Puyallup Logistics\REV 210215\Drawings\20-006-04 Puyallup Corporate Park R0.dwg, 2/24/2021 10:43:54 AM, AutoCAD PDF (High Quality Print).pc3




T:\Projects\2020\Grade Solutions\20-006-04 Panattoni Puyallup Logistics\REV 210215\Drawings\20-006-04 Puyallup Corporate Park R0.dwg, 2/24/2021 10:43:57 AM, AutoCAD PDF (High Quality Print).pc3



T:\Projects\2020\Grade Solutions\20-006-04 Panattoni Puyallup Logistics\REV 210215\Drawings\20-006-04 Puyallup Corporate Park R0.dwg, 2/24/2021 10:43:58 AM, AutoCAD PDF (High Quality Print).pc3



T:\Projects\2020\Grade Solutions\20-006-04 Panattoni Puyallup Logistics\REV 210215\Drawings\20-006-04 Puyallup Corporate Park R0.dwg, 2/24/2021 10:44:00 AM, AutoCAD PDF (High Quality Print).pc3




- THE SECTION SHOWN IS A REPRESENTATIVE WALL SECTION. THE WALL HEIGHTS, ELEVATIONS, TOE SLOPES, AND BACK SLOPES VARY ACCORDING TO THE ELEVATION PLAN AND SITE PLAN RESPECTIVELY.
- 2. UPON EXCAVATION, WHERE UNSUITABLE SOILS ARE FOUND, SUBCUT TO DEPTH "D" AS REQUIRED BY THE ONSITE GEOTECHNICAL ENGINEER AND REPLACE WITH SUITABLE COMPACTED STRUCTURAL FILL TO ACHIEVE THE REQUIRED BEARING CAPACITY. THE STRUCTURAL FILL SHALL BE COMPACTED TO A MINIMUM 95% STANDARD PROCTOR DENSITY.
- 3. APPROXIMATE LIMITS OF EXCAVATION VARIES. ACTUAL LIMITS AND SIDE SLOPES TO BE DETERMINED BY CONTRACTOR, FIELD CONDITIONS AND OSHA REGULATIONS.
- 4. THE WALLS SHALL BE CONSTRUCTED WITH GS EDGE UNITS USING THE 6.2° SETBACK.
- 5. THE DESIGN REQUIRES STRATA SG200 SOIL REINFORCEMENT AT THE ELEVATIONS SHOWN.
- 6. DO NOT BRING HEAVY COMPACTION OR PAVING EQUIPMENT WITHIN 3' OF THE BACK OF THE RETAINING WALL.
- 7. SEE MANUFACTURER INFORMATION FOR ADDITIONAL DETAILS ON THE GS EDGE RETAINING WALL SYSTEM.

PUYALLUP CORPORATE PARK PUYALLUP, WA


Firm Name and Address


RACE ENGINEERING ASSOC. 4851 Four Seasons Ct Eagan, MN 55122 e: rrace@rea-llc.com t: 612-670-7009

DESIGN INFORMATION PROVIDED FOR INTERNAL STABILITY ONLY. EXTERNAL STABILITY, INCLUDING BUT NOT LIMITED TO FOUNDATION SETTLEMENT, GLOBAL STABILITY AND SLOPE STABILITY ARE THE RESPONSIBILITY OF THE OWNER AND OWNER'S ENGINEER.




No.	Revision/Issue	Date





Project 20-006-04	Sheet
Date 2/24/2021	D-1
Scale	



PRRWF20220381