

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## **INSPECTION REPORT**

Date of Inspection:	Apr 05, 2022	Inspection Result:	FAILED
Permit Number: Property Address:	E-20-0612 3213 WILDWOOD PARK	DR, PUYALLUP, WA 983	74;
Contractor:	PEASE & SONS PO BOX	44100 TACOMA, WA 9	98444 Brandon Haskins
To construct:	10601 Waller Rd E Tacc CIVII S ~ FERRUCCI JHS		70-6559
ro construct.	**2021 STORM SDC FEE		

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** the 3" water service from the RPBA to the future connection is full of silt and dirty water. this must be cleaned and a camera ran through to make sure no contaminants remain. this must be done before testing and purities.

## Corrections:

2 clean 3" water line and camera

Sincerely,

Jeff Hill Engineering Tech IV Jhill@PuyallupWA.gov (253) 841-5424