



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: May 24, 2022

Inspection Result: NOT READY

Permit Number: B-21-0535

Property Address: 401 15TH AVE SE, PUYALLUP, WA 98372;

Contractor: MCKINSTRY CO. 5005 3RD AVE S SEATTLE, WA 98124

To construct: REMOVING AHU & (3) EF & RECONNECT DUCTWORK

On this day we have inspected your construction for **Mechanical Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 1 ; provide L&I approval prior to final inspection approval.

2 ; provide mechanical engineers approval of changes to City approved plans and D.O.H. prior to final inspection.

3 ; remove all abandoned equipment prior to final inspection .

4 ; provide balance report with o.s.a. - not ready (not a complete inspection)

Corrections:

Sincerely,

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org