

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## **INSPECTION REPORT**

Date of Inspection:	Jul 11, 2022	Inspection Result:	FAILED
Permit Number: Property Address:	E-20-0612 3213 WILDWOOD PARK	DR, PUYALLUP, WA 983	74;
Contractor:	PEASE & SONS PO BOX 10601 Waller Rd E Tacc		
To construct:	CIVILS ~ FERRUCCI JHS F UPDATED**	REMODEL & ADDITION*	*2021 STORM SDC FEES

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** Spartan removed the thrust block from behind the test cap of the water line. With the residual pressure from sampling the water main separated at the closest joint. This resulted in dirty water entering the water line. The water main shall be injected with chlorine, let cook, reflush, resample, and repressure test.

The straw waddles in the bus loop haven't been replaced yet. The CB's in unpaved area's haven't had silt fence or straw bales placed around them yet.

The bus loop and parking lot need to be cleaned and dust kept down.

## Corrections:

- 2 encircle all catch basins with silt fence that are not in paved areas
- 3 replace straw waddles along the bus loop
- 4 inject chlorine into the new water main. resample water main. repressure test water main.

Sincerely,



City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Jeff Hill Engineering Tech IV Jhill@PuyallupWA.gov (253) 841-5424