



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jul 15, 2022

Inspection Result: **FAILED**

Permit Number: E-20-0612

Property Address: 3213 WILDWOOD PARK DR, PUYALLUP, WA 98374;

Contractor: PEASE & SONS PO BOX 44100 TACOMA, WA 98444 Brandon Haskins
10601 Waller Rd E Tacoma, WA 98446 (253) 370-6559

To construct: CIVILS ~ FERRUCCI JHS REMODEL & ADDITION**2021 STORM SDC FEES
UPDATED**

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: water main has been rechlorinated. pressure tested domestic and main both pass.

titan is installing 12" storm per PCR #4

1. construction entrance removed.
 2. dirt stock piled out side of erosion control.
 3. no dust control on bus loop.
 4. CB's in unpaved areas need to be encircled with silt fence or straw bales
- these issues have been talked about all week with no resolution. If not fixed by monday morning I will be forced to issue a stop work order.

Corrections:

- 1 encircle all catch basins with silt fence that are not in paved areas
- 3 inject chlorine into the new water main.
resample water main.
repressure test water main.

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jeff Hill

Engineering Tech IV

Jhill@PuyallupWA.gov

(253) 841-5424