

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Aug 24, 2022	Inspection Result:	FAILED	
Permit Number: Property Address:	2 2 . 0000	;		
Contractor:	RW SCOTT CONSTRU WA 98001	JCTION CO. <no ai<="" street="" th=""><th>DDRESS></th><th>AUBURN,</th></no>	DDRESS>	AUBURN,
To construct:	SEWER EXTENSION			

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: SEE CORRECTIONS!

Corrections:

- 1 Punch List "A"
 - 1. Finish sewer main install and all applicable aspects related.
 - 2. Stabilize area near ditch where SS c/o was placed.

3. Sewer and all other corrections and/or AoF must be in place/corrected for E-21-0440 prior to this permits final acceptance.

- 4. Remove asphalt/cold mix from stock pile area.
- 5. Grade out stock pile area to maintain flow away from ditch and stabilize.
- 6. Remove silt fence when stabilization has taken root.

7. Concrete around monument is failing and needs to be replaced with proper concrete aggregate mix for high and heavy traffic areas.

8. Seal entire concrete monument on 33rd and 5th after replacement.

Stabilization should consist of seed and 2" thick straw or hydroseed and 2" thick straw. Punch List "B"


- 1. If sewer main is not going to be finished prior to occupancy an AoF should be taken.
- 2. Need an AoF for as-builts.

Sincerely,

City of Puyallup



Engineering Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org



Jason Little Engineering Tech IV JLittle@PuyallupWA.gov (253) 435-3636