

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Jan 05, 2023	Inspection Result:	FAILED
Permit Number: Property Address:	E-20-0612 3213 WILDWOOD PARK	DR, PUYALLUP, WA 983	74;
Contractor:	PEASE & SONS PO BOX	44100 TACOMA, WA 9	8444 Brandon Haskins
To construct:	10601 Waller Rd E Tacc CIVILS ~ FERRUCCI JHS I		
	UPDATED**		

On this day we have inspected your construction for **Erosion And Sediment Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: There are multiple areas of exposed soils with no erosion control around them.

Erosion of the exposed soils have started in the following areas:

below the buss loop- this area is sluffing off covering the French drain. If the washed rock has silt in it remove the contaminated rock and replace. No silt has got into the rock yet.

next to the soccer field- this area was used for a lay down yard and has a chance to flood and spill into the lower pond.

The silt fence to the east needs fixed.

Planter strip next to the track- bare soils are running onto the track.

slope behind the school- bare soils are running out to the sidewalk and buss loop.

Planter over the R tanks- bare soils and track out into the parent drop off.

Planter areas surrounding parent drop off- stock piled soils and exposed soils are starting to erode.

Please stabilize soils or install erosion control immediately.

There are also multiple catch basins without socks installed.



City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Corrections:

1 install BMP's in all catch basins.

stabilize soils or install erosion control throughout the site.

Sincerely,

Jeff Hill Engineering Tech IV Jhill@PuyallupWA.gov (253) 841-5424