



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Aug 06, 2024

**Inspection Result:** **PARTIAL PASS**

**Permit Number:** PRCCP20230970

**Property Address:**

**Contractor:** MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

**To construct:** Civil Construction Permit for the East Town Crossing project associated with Preliminary Site Plan/SEPA, P-21-0034.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** Note: All testing is preliminary only to keep the paving schedule. The city will not accept the storm and/or sewer testing until "ALL" heavy construction and digging has been completed. This note pertains to "ALL IDR's for testing.

McKee air tested side sewer at 3psi for 15min.

- SSMH 2 to C/O 28 (PASSED)

McKee hydrotested the water main at 200psi for 1hr. We isolated 4 in line GV's after that and dropped the pressure to 190psi and held it for another 1/2hr. Water main (PASSED) Hydro-test.

Another crew began tapping the water main for services. Another crew installed some storm. They installed 8"DI w/ a transition joint located at 34' to PVC between CB 28 and SDCO D1.

Another crew is grading out the approach off Pioneer. They are approx. 18" below FG. I re-iterated to them " no work extending the existing culvert until the city receives a letter from fish and wildlife stating that it was ok. Second notice verbally, first notice was through email.

**Corrections:**

Sincerely,



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Jason Little

Development Engineering Inspector

[JLittle@PuyallupWA.gov](mailto:JLittle@PuyallupWA.gov)

(253) 435-3636