



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Nov 08, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: PRCCP20240215

Property Address: 325 TODD RD NW, PUYALLUP, WA 98371;

Contractor: PENNON CONSTRUCTION CO. INC. 9750 3RD AVE NE SEATTLE, WA 98115 Sean Ewing 9750 3rd Ave NE, Ste 250, Pennon Construction Seattle, WA 98115 (206) 430-2537

To construct: THE PROPOSED PROJECT IS FOR A NEW OPERATIONAL TRAINING CENTER. The project is composed of the main OTC building, and Outdoor Training area. It will be used as a vocational school for UTILITY FIRST RESPONDERS AND construction trades.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Pivetta offsite- installing hyd at sta: 20+50. vertical 45's added as there is a conflict with the storm lines as the contractor installed the water main higher then designed. When excavating for the HYD they struck a com line. Lumen supervised the repair. These lines are to close to the HYD. Hole sheeted and HYD not installed.

Onsite- installation of the roof drains on the west side of the building. The clean outs will be higher then finish grade. I informed the contractor I am fine with rolling they wye's on their sides and using DIP 90's.

Corrections:

Sincerely,

Jeff Hill
Development Engineering Inspector
Jhill@PuyallupWA.gov



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

(253) 204-5633