



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jan 23, 2025 **Inspection Result:** **PARTIAL PASS**

Permit Number: PRCCP20240215

Property Address: 325 TODD RD NW, PUYALLUP, WA 98371;

Contractor: PENNON CONSTRUCTION CO. INC. 9750 3RD AVE NE SEATTLE, WA 98115 Sean Ewing 9750 3rd Ave NE, Ste 250, Pennon Construction Seattle, WA 98115 (206) 430-2537

To construct: THE PROPOSED PROJECT IS FOR A NEW OPERATIONAL TRAINING CENTER. The project is composed of the main OTC building, and Outdoor Training area. It will be used as a vocational school for UTILITY FIRST RESPONDERS AND construction trades.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Updated Storm inspection. (all ponding under 1/2" waved due to the low slope)

Passed = Pressure, tv, and mandrel tests have all passed.

Needs tv, air, or mandrel tests means the line has had or will have bellies fix triggering retesting.

Please refer to the inspection report on 12/18/2024 for the bellies (1/2" or greater) locations.

P1 to outfall: needs tv inspection. Pressure test and mandrel test passed.

P1 to P1B : Passed

P2 to P1B : needs TV, pressure, and mandrel test.

P2 to P3: Passed

P4 to P3: needs TV, pressure, and mandrel tests.

P4 to P5: visual inspection of the 3/4" belly 2' out of P4 is due to the manhole adapter installed with back fall. After the belly is fixed Tv, pressure, and mandrel tests will be needed.

P6 to P5: visual inspection of the 3/4" belly 2' out of P5 is due to the manhole adapter installed with back fall. After the belly is fixed Tv, pressure, and mandrel tests will be needed.



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

P6 to P7: visual inspection of the 7/8" belly 2' out of P6 is due to the manhole adapter installed with back fall and the pipe sagging. After the belly is fixed Tv, pressure, and mandrel tests will be needed.

Corrections:

Sincerely,

Jeff Hill
Development Engineering Inspector
Jhill@PuyallupWA.gov
(253) 204-5633