



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Feb 05, 2026

Inspection Result: **PASSED**

Permit Number: PRMH20241875

Property Address: 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HERMANSON 1221 2ND AVE N KENT, WA 98032

To construct: Add (12) new piping connections along with using the (6) existing manifolds to increase data center cabinet capacity. The server rack schedule shows the existing capacity and additional units being brought online. The mechanical cooling capacity will be 3880 KW (97% of Maximum Capacity). The chilled water system design maximum capacity is 4,000 KW. - CENTERIS * REVISION (1) - 2/24/2025 - ADD (3) ADDITIONAL CABINET CONNECTIONS FOR A TOTAL OF (15) NEW PIPING CONNECTIONS

On this day we have inspected your construction for **Mechanical Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

Sincerely,

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

(253) 840-6684