



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Feb 05, 2026                      **Inspection Result:**      **PASSED**

**Permit Number:** PRMH20240272

**Property Address:** 1023 39TH AVE SE, PUYALLUP, WA 98374;

**Contractor:** HERMANSON 1221 2ND AVE N KENT, WA 98032

**To construct:** Phase 1 buildout of the existing chilled water plant. Install (4) new RAUs, Install (16) new Evap/Filter Sections, Install (20) OSA Intake Penthouses on Roof, Install (3) new fan walls w/120 exhaust fans. Provide and install an additional 1,200,000 CFM of building exhaust on the 1st floor to match the total supply of RAU CFM. Sheet metal connections between new equipment to existing system. - CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Mechanical Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:**

**Corrections:**

- 1 1 . provide min. 1/4" clearance as per install instructions at damper at n.w. corner of UPS/battery room.
- 2 date of inspection 10/4/2024  
THIS WAS A R/I inspection
  1. provide special inspections report for hold downs
  2. complete fasteners at units per approved drawings as discussed with contractor
  3. did not look at any penetration's from second floor to third floor

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

A handwritten signature in black ink that reads 'Shannon King'. The signature is written in a cursive style.

Shannon King

Building Inspector 2

[ShannonK@PuyallupWA.gov](mailto:ShannonK@PuyallupWA.gov)

(253) 840-6684