



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** May 19, 2026                      **Inspection Result:**     **PARTIAL PASS**

**Permit Number:** PRUSR20260633

**Property Address:** 4102 S MERIDIAN, Unit: E1, PUYALLUP, WA 98373;

**Contractor:** ARCHER CONSTRUCTION 7855 S 206TH ST KENT, WA 98032

**To construct:** Installing 6" Side Sewer shown in green in the attachment. No ROW  
Work - PLANET FITNESS

On this day we have inspected your construction for **Comment Engineering Div Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** See corrections.

**Corrections:**

- 1 1. Need to see building connection prior to backfill.
2. Install a cap and adaptor on the c/o's.
3. Install an 8" sleeve around the 2 c/o's. (this will sit inside the casting flange)
4. Set the "SEWER" c/o casting on the sleeve prior to pouring the concrete walk .

Sincerely,



City of Puyallup

---

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Jason Little

Development Engineering Inspector

[JLittle@PuyallupWA.gov](mailto:JLittle@PuyallupWA.gov)

(253) 244-0387