



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jun 08, 2026

Inspection Result: **PARTIAL PASS**

Permit Number: PRUSR20260633

Property Address: 4102 S MERIDIAN, Unit: E1, PUYALLUP, WA 98373;

Contractor: ARCHER CONSTRUCTION 7855 S 206TH ST KENT, WA 98032

To construct: Installing 6" Side Sewer shown in green in the attachment. No ROW
Work - PLANET FITNESS

On this day we have inspected your construction for **Comment Engineering Div Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Exterior connection was made with a strongback fernco.
Okay to bed and backfill.

Corrections:

- 1 1. Install a cap and adaptor on the c/o's.
2. Install an 8" sleeve around the 2 c/o's. (this will sit inside the casting flange)
3. Set the "SEWER" c/o casting on the sleeve prior to pouring the concrete walk .

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jason Little

Development Engineering Inspector

JLittle@PuyallupWA.gov

(253) 244-0387