

East Town Crossing - 22S075 - Field Report: Geotechnical consulting: Report #F279450

CLIENT	Dan Lloyd			DATE	04/13/2022			
PROJECT LOCATION Intersection of Shaw Road East and East Pioneer Puyallup PERMIT # WA 98372								
Inspection Inform	ation:							
Inspection Date: 04/13/2022	Time Onsite: N/A	Weather Conditions:	N/A					
Inspection Performed:	Geotechnical consulting							
Comments:								

Infiltration Testing Report with Corrected Infiltration Rates - REVISED on 04/18/2022.

On April 1, 2022, MTC Staff Geologist visited the site to perform limited shallow infiltration testing in accordance with the Falling Head Percolation Test Procedure (US EPA 1980), as requested by the contractor, in order to demonstrate that the selected import soil, Des Moines Pit Run w/ Glass (33%), generally conforms with design infiltration rates of 2.0 in/hr.

At the time of testing, the Contractor had prepared and compacted four (4) testing pads, approximately 12 to 18 inches thick and 5' L x 5' W, prior to MTC's arrival. MTC conducted a total of three (3) falling head infiltration tests between two (2) locations on each pad. Testing locations were free of standing water at the time of our visit. Holes were prepared in accordance with EPA standards. The prescribed soaking period was determined to be unnecessary based on the sandy/gravelly nature of the soils. Testing locations were continuously observed to measure cumulative head fall. A field report containing the initial, uncorrected infiltration rates of all four (4) of the tested soils was completed previously (MTC Report #F278686).

The infiltration rates of the Selected Import Soil (Des Moines Pit Run w/ Glass) can be found below:

Des Moines Pit Run w/ Glass (33%) - Field test results of this soil yielded <u>average</u> <u>uncorrected field infiltration</u> rate of:

• 164.1 in/hr.

All field test results are to be further reduced by correction factors by the Geotechnical Engineer of Record as stipulated in the locally-accepted stormwater manual. Utilizing the average uncorrected value(s) and applying the correction factors of $CF_v = 0.33$, $CF_t = 0.40$, $CF_m = 0.90$ for the selected soil yields **corrected field infiltration rate** of:

• 19.50 in/hr

Which meets/exceeds the project design infiltration rate of 2.0 in/hr.

NOTES:

1) MTC assumes the project civil engineer will review to confirm these findings and evaluate final correction factors, if necessary. MTC also assumes these results to be preliminary, for permit approval only. Final infiltration testing should be conducted on the compacted soils after placement.

As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval. Environmental • Geotechnical Engineering • Special Inspection • Non-Destructive Testing • Materials Testing

Burlington|Olympia|Bellingham|Silverdale|Tukwila

360.755.1990



2) MTC's assessment did not include: evaluation of underlying soil consistency or variability, mounding analysis, verification of depth to a static water level, or depth to impermeable soil units. Falling Head tests are limited but typically considered suitable for confirmation of infiltration potential is reasonably consistent soil conditions with no confining soils or shallow water table. If greater confidence or accuracy is required, further testing may be necessary.

3) Refer to MTC Report No. F287686 for pictures of the testing.

REPORTED BY: Marcus Van Valen REVIEWED BY: Medhanie Tecle, Project Manager

As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval.

Environmental • Geotechnical Engineering • Special Inspection • Non-Destructive Testing • Materials Testing

Burlington|Olympia|Bellingham|Silverdale|Tukwila 360.755.1990





Service Disabled Veteran Owned Small Business

Correction Factor For Infiltration Testing

Total Correction Factor Determination using 2019 Stormwater Management Manual for Western Washington Volume V - Chapter 5 - Page 736 - Table V-5.1.

Site Variability: CF_V = 0.33 (Uncertain Risk is Very Low)

Testing Method: Falling Head: $CF_t = 0.40$

Degree of Influent Control: $CF_{M} = 0.9$

Total Correction Factor Equation: $CF_T = CF_V \times CF_t \times CF_M$

 $0.1188 = 0.33 \times 0.40 \times 0.90$

Des Moines Soil Testing: Des Moines Pit Run w/ Glass (33%)

Ksat : 112.5 in/hr 174.2 in/hr 207.7 in/hr

*Average: 164.13 in/hr

Correction Factor Equation

 $\begin{array}{rcl} {\sf K}_{\rm sat} \ design &=& {\sf K}_{\rm sat} \ x \ {\sf CF}_{{\sf T}} \\ \hline {\sf Test \ } {\it H1}: & 13.37 \ in/hr \ =& 112.5 \ x \ 0.1188 \\ \hline {\sf Test \ } {\it H2}: & 20.69 \ in/hr \ =& 174.2 \ x \ 0.1188 \\ \hline {\sf Test \ } {\it H3}: & 24.44 \ in/hr \ =& 205.7 \ x \ 0.1188 \end{array}$

Average: 19.50 in/hr = 164.13 x 0.1188

Projected Infiltration Design Rate Based on Table V.5.1

Table V-5.1: Correction Factors to be Used With In-Situ Saturated Hydraulic Conductivity Measurements to Estimate Design Rates

Lotiniato Poolgii Itatoo					
Issue	Partial Correction Factor				
Site variability and number of locations tested	CF _V = 0.33 to 1.0				
Test Method	k				
Large-scale PIT	 CF_t = 0.75 				
Small-scale PIT	 = 0.50 				
Other small-scale (e.g. Double ring, falling head)	 = 0.40 				
Grain Size Method	• = 0.40				
Degree of influent control to prevent siltation and bio-buildup	CF _m = 0.9				

Total Correction Factor, $CF_T = CF_v \times CF_t \times CF_m$

The design infiltration rate (K_{sat}design) is calculated by multiplying the initial K_{sat} by the total correction factor:



Des Moines Pit Run w/ Glass (33%)

Client:	Dan Lloyd	Date:	April 14, 2022
Address:	Intersection Of Shaw Road East	Project:	East Town Crossing
		Project #:	228075
Attn:	Dan Lloyd	Sample #:	S22-0107
		Date Sampled:	April 12, 2014

As requested MTC, Inc. has performed the following test(s) on the sample referenced above. The testing was performed in accordance with current applicable AASHTO or ASTM standards as indicated below. The results obtained in our laboratory were as follows below or on the attached pages:

	Test(s) Performed:	Test Results	Test(s) Performed:	Test Results
Χ	Sieve	See Test Report	Sulfate Soundness	
Χ	Proctor	137.9 @ 7.5 % R.C.	Bulk Density & Voids	
	Sand Equivalent		WSDOT Degradation	
	Fracture Count		CEC	
	Moisture Content		Organic Content	
	Specific Gravity, Coarse			
	Specific Gravity, Fine			
	Hydrometer Analysis			
	Atterberg Limits			
	Asphalt Extraction/Gradation			
	Rice Density			

If you have any questions concerning the test results, the procedures used, or if we can be of any further assistance please call on us at the number below.

Respectfully Submitted,

Mark Peterson

Mark Peterson Laboratory Manager WAQTC # 60203 Materials Testing & Consulting, Inc.





Sieve Report



Comments:

Reviewed by: Mark Peterson

Regional Offices: Olympia ~ 360.534.9777

Corporate ~ 777 Chrysler Drive • Burlington, WA 98233 • Phone (360) 755-1990 • Fax (360) 755-1980 Bellingham ~ 360.647.6111 Silverdale ~ 360.698.6787 Tukwila ~ 206.241.1974 Visit our website: www.mtc-inc.net

Materials Testing & Consulting, Inc.



Geotechnical Engineering • Special Inspection • Materials Testing • Environmental Consulting

Proctor Report

Project: East Town Crossing Date Received: April 12, 2022		Unified Soils Classification System, ASTM D-2487 ASTM C-136					36					
Project #: 22S075 Date Sampled: April 12, 2022			SW-SM, Well-graded Sand with Silt and Gravel, Crushed		Sieve	Size	Percent	Specific	cations			
Člien	t: Dan Llovd		Sampled By	: Client	Sample Color			US	mm	Passing	Max	Min
Source: On Site Stockpile Date Tested: April 13, 2022 Gray / Tan				12.00"	300.0		100.0 %	0.0 %				
Sample	#: S22-0107		Tested By	: Mark Peterson				10.00"	250.0		100.0 %	0.0 %
		Sample Prepared:	Moist	: X	Mar	ual:		8.00"	200.0		100.0 %	0.0 %
		• •	Dry		Mechan	ical: X		6.00"	150.0		100.0 %	0.0 %
		Test Standard:	ASTM D698	:	AASHTO T 99: Method		4.00"	100.0		100.0 %	0.0 %	
			ASTM D 1557	· x	AASHTO T 180: C		3.00"	75.0		100.0 %	0.0 %	
Assu	umed Sp. Gr.	Point	Percent	Drv	Uncorrected Proctor Value		2.50"	63.0		100.0 %	0.0 %	
12000	2 78	Number	Moisture	Density	Max	Dry Density	Ontimum Moist	2.00"	50.0		100.0 %	0.0 %
	2.70	1	40%	129.0	135.8	lbs/ft ³	80%	1.75"	45.0		100.0 %	0.0%
		2	5.8 %	134.6	100.0	100/10	0.0 /0	1.50"	37.5	100 %	100.0 %	0.0 %
		3	79%	135.5	Vəhu	w/ Oversize Cor	rection Annlied	1.25"	31.5	08.%	100.0 %	0.0 %
		4	7.2 %	122.0	More	Dwy Dongity	Ontimum Moist	1.25	25.0	06.0/	100.0 %	0.0 %
ACCRED	UTED	4	9.9 %	133.9	127.0	be/ft ³	7.5%	2/4"	25.0	90 %	100.0 %	0.0 %
Certificate #. 1366.01,	1366.02 & 1366.04	5	12.2 %	129.0	157.9	108/11	1.5%	5/4	19.0	93 %	100.0 %	0.0 %
-								5/8"	16.0	90 %	100.0 %	0.0 %
C			Moieture	Density Polations	hin			1/2"	12.5	85 %	100.0 %	0.0 %
150.0 -	-		woisture	Density Relations	mb			3/8"	9.5	78 %	100.0 %	0.0 %
148.0								1/4"	6.3		100.0 %	0.0 %
146.0								#4	4.750	61 %	100.0 %	0.0 %
144.0				Zero Air Voids	-			#8	2.36	49 %	100.0 %	0.0 %
142.0								#10	2	46 %	100.0 %	0.0 %
. 138.0 ·								#16	1.18		100.0 %	0.0 %
136.0								#20	0.85		100.0 %	0.0 %
□ 134.0 ► 132.0								#30	0.6	26 %	100.0 %	0.0 %
ā 130.0 ·								#40	0.425	21 %	100.0 %	0.0 %
128.0 -								#50	0.3		100.0 %	0.0 %
126.0								#60	0.25		100.0 %	0.0 %
122.0								#80	0.18		100.0 %	0.0 %
120.0		· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · ·	<u>+••••</u>	<u> </u>	· · · · · · · ·		#100	0.15	11 %	100.0 %	0.0 %
2%	% 3% 4	% 5% 6%	5 7% D	8% 9% 1	0% 11% 12%	13% 1	4% 15% 16%	#140	0.106		100.0 %	0.0 %
			r.	Data Rointe	Zaro Air Void	- Currie -	Curua Fát	#170	0.09		100.0 %	0.0 %
				 Data Folinis 	Zero An void	s curve	Curve In	#200	0.075	7.9 %	100.0 %	0.0 %
					Spe	ecs: No Specs				Meet	s Specs?	N/A
	ASTM D-4	4/18, Misc. Overs	ize Correction	alues	-						•	
		%	Oversize Mat'l	: 7%		% Gr	avel: 38.8%	C _C :	1.30		D ₍₁₀₎ :	0.127
% Oversize	e Corrected	Optimum				% S	and: 53.3%	C _{II} : 1	35.50		D(30):	0.866
Retained	Density	Moisture				% Silt&	lay: 7.9%	FM:	4.30		D(60):	4.518
5%	137.3	7.6%									(00)	
10%	138.8	7.3%					LL: 0.0%	PL	0.0%		PI-	0.0%
15%	140.3	6.9%					LL. 0.070	112.	0.070		11.	0.070
20%	141.9	6.5%				Sand Equive	lent: n/a	Reald	Sand E	mivalent		
20%	141.9	6.1%				Sand Equiva	icitt. II/a	Requ	Sanu E	quivalent.		
20%	145.0	5 8%				Fracture % 1 I	ace: 0.0%	Pagid E.	acture 0	1 Eacor	75 Min 0	Na
30%	Convride Sparse Englowing Stroking Stro		ace: 0.070	Regid Erac	ture %	$7 \pm Faces$	75 WIII. 9	0				
copying opens anguines and material steel. As a multiplication of clears the public and curselyss all reports are submitted as the confident more than and automatic reports and automatic steel as a multiplication of attempts conclusion of attempts conclusion of attempts and automatic steel as a multiplication of attempts and automatic steel as a multiplication of attempts and automatic steel as a multiplication of attempt and attempts and atte						tule 70,	∠+ races.	e is recorded	nding our			
written approval.	ay to actual locations and match	and tested. As a mutual protec	uson to circlito, ure public al	a ourserves, an reports are sub	anace as the connuction property	or energy and authOrizati	a to protection of statements, con	crustons or extract		a cang our report	, is reserved pen	unig our

Comments:

Reviewed by: Mark Peterson



East Town Crossing - 22S075 - Field Report: Geotechnical consulting: Report #F278686

CLIENT Da PROJECT LOCATION In W	an Lloyd tersection of Shaw I A 98372	Road East and East	Pioneer Puyallup DATE 04/01/2022 PERMIT #				
Inspection Informat	ion:						
Inspection Date: 04/01/2022	Time Onsite: 1100	Weather Conditions:	50F, Partly Cloudy				
Inspection Performed:	Geotechnical consult	ing					
Comments:							
Report of Infiltration Test	- Infiltration						
MTC Staff Geologist visited the site to perform limited shallow infiltration testing in accordance with the Falling Head Percolation Test Procedure (US EPA 1980), as requested by the contractor, in order to demonstate that the import soils generally conform with design infiltration rates.							
Contractor had prepared and compacted four (4) testing pads, approximately 12 to 18 inches thick and 5'L x 5'W, prior to MTC's arrival. MTC conducted a total of three (3) falling head infiltration tests between two (2) locations on each pad. Testing locations were free of standing water at the time of our visit. Holes were prepared in accordance with EPA standards. The prescribed soaking period was determined to be unncessary based on the sandy/gravelly nature of the soils. Testing locations were continuously observed to measure cumulative head fall.							
Des Moines Pit Run w/ Gla Graded Sand with moderate	ss (33%) - These obse amounts of gravel and	rved import soils appo cobbles, some fines co	eared to be moderately-well draining, Well- ontent, and a significant amount of glass shards.				
 Field test results 205.7 112.5 174.2 	 Field test results of this soil yielded uncorrected field infiltration rates of: 205.7 in/hr 112.5 in/hr 174.2 in/hr SOILS TO BE USED AS ENGINEERED FILL						
Miles Pit Run - Gravel Borrow - These observed import soils appeared to be moderately-well draining, Poorly-Graded gravel with a moderate amount of sand and few fines.							
 Field test results of this soil yielded uncorrected field infiltration rates of: 480.0 in/hr 240.0 in/hr 348.4 in/hr 							
Miles Pit Run - Gravel Borrow w/ Glass - These observed import soils appeared to be moderately-well draining, Poorly-Graded gravel with a moderate amount of sand, few fines and some glass shards.							
 Field test results of this soil yielded uncorrected field infiltration rates of: 981.8 in/hr 617.1 in/hr 674.5 in/hr 							
Corliss/Miles Gravel Borrow Mix - These observed import soils appeared to be moderately-well draining, Poorly- Graded Sand with Gravel and few fines.							
 Field test results 106.4 322.4 225.0 	 Field test results of this soil yielded uncorrected field infiltration rates of: 106.4 in/hr 322.4 in/hr 225.0 in/hr 						
As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approx							
Environmental • Ocotechnical Engineering • Special Inspection • Non-Desti uctive Testing • Materials Testing							
	Burnington (OI)	360.755.1990					
		www.mtc-inc.net					



All field test results are to be further reduced by correction factors by the Geotechnical Engineer of Record as stipulated in the locally-accepted stormwater manual, utilizing a minimum safety factor of 0.5.

Uncorrected field test results indicate the maximum design infiltration rate of 30 in/hr may be used for each of the import soils.

MTC's assessment did not include: evaluation of underlying soil consistency or variability, mounding analysis, verification of depth to a static water level, or depth to impermeable soil units. Falling Head tests are limited but typically considered suitable for confirmation of infiltration potential is reasonably consistent soil conditions with no confining soils or shallow water table. If greater confidence or accuracy is required, further testing may be necessary.

MTC assumes the geotechnical engineer of record, and project civil engineer will review to confirm these findings and evaluate final correction factors if necessary.

Images:



Run w/ Glass (33%)

UPLOADED: 04/04/2022 14:05:26 Des Moines Pit UPLOADED: 04/04/2022 14:07:45 Miles Pit Run -Gravel Borrow

As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval.

Environmental • Geotechnical Engineering • Special Inspection • Non-Destructive Testing • Materials Testing

Burlington|Olympia|Bellingham|Silverdale|Tukwila 360.755.1990





UPLOADED: 04/04/2022 14:09:55 Miles Pit Run - UPLOADED: 04/04/2022 14:13:01 Corliss/Miles Gravel Borrow Mix Gravel Borrow w/ Glass REPORTED BY: Marcus Van Valen REVIEWED BY: Medhanie Tecle, Project Manager

As a mutual protection to clients, the public and ourselves, all reports are submitted as the confidential property of clients, and authorization for publication of statements, conclusions or extracts from or regarding our reports is reserved pending our written approval.

Environmental • Geotechnical Engineering • Special Inspection • Non-Destructive Testing • Materials Testing

Burlington|Olympia|Bellingham|Silverdale|Tukwila 360.755.1990