



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jul 31, 2024

Inspection Result: **PASSED**

Permit Number: PRCTI20240063

Property Address: 3500 S MERIDIAN, Unit: 530, PUYALLUP, WA 98373;

Contractor: MARCO CONTRACTORS INC 100 COMMONWEALTH DR
WARRENDALE, PA 15095

To construct: TI: retail tenant improvement project, designated as Group M (Mercantile). Work to include but not limited to: Demolition of existing non-structural tenant improvements and storefront; New interior partition walls, ceilings, finishes; New storefront, new illuminated channel; New electrical distribution and lighting; Existing HVAC unit with new distribution as required; (1) one new restroom location using existing plumbing fixtures; (1) one new sink in Staff Room. - JD SPORTS UNIT #530 * REV (1) - 5/17/2024 - FLOOR PLAN CHANGES, EXITS, EGRESS PATHWAYS, WALLS AND MULTIPLE OTHER CHANGES FROM ORIGINAL PLANS

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1 ; provide fire final prior to building final inspection approval.
- 2 ; complete install of vert. grab bar 39"-41" from to center line of grab bar as discussed with contractor.
- 3 ; complete accessible signage at fitting room as per city approved plans.
- 4 ; provide balance report at time of mechanical final inspection.
- 5 ; provide city approved plans for racking in storage room with special inspection report for anchor bolts.
- 6 ; complete install of ceiling tile in break room.
- 7 ; complete seismic wire on t.v. as discussed with contractor.



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

- 8 ; will need to check mechanical equipment on roof at time of next inspection.
- 9 ; complete accessible path as per city approved plans prior to next inspection.
- 2 date of inspection 7/12/2024
 - 1.complete all outstanding permits
 - 2. provide electrical approval for added emergency lighting
 - 3.complete accessible signage at dressing room
 - 4.TCO granted for 10 business days from todays date

Sincerely,

Monty Johnson
Sr Building Inspector
Monty@PuyallupWA.gov
(253) 770-3326