



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

## INSPECTION REPORT

**Date of Inspection:** Nov 21, 2025      **Inspection Result:**      **PARTIAL PASS**

**Permit Number:** PRMU20230881

**Property Address:** 707 39TH AVE SE, Unit: D, PUYALLUP, WA 98374;

**Contractor:** Anthony Mizin 315 fifth Ave S. Suite 600 Seattle, WA 98104 WALSH CONSTRUCTION CO. 315 FIFTH AVE S, SUITE 600 SEATTLE, WA 98104- (206) 547-4008

**To construct:** As part of the Phase 2 development of Wesley Bradley Park, - Group R2 w/ 3 stories Type VA over Type 1A concrete garage. This project has 67 dwelling units. - WESLEY HOMES BRADLEY PARK PH 2 - BROWNSTONE \* REVISION (1) - 6/24/2025 - ENERGY CODE CALS, EV CAR LOCATION AND GARAGE AND DAS SYSTEM LOCATION.

On this day we have inspected your construction for **Frame Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** Okay to insulate 3rd floor south walls minus south stairwell. Insulate electrical room corridor wall only.

1. Missing nail plates several locations.
2. Seal all cold wall electrical boxes.

**Corrections:**

- 1 Finished trust, bracing per print per plan or as discussed
- 2 Okay to insulate 3rd floor south walls minus south stairwell. Insulate electrical room corridor wall only.
  1. Missing nail plates several locations.
  2. Seal all cold wall electrical boxes.

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

James LaVergne

[JLaVergne@PuyallupWA.gov](mailto:JLaVergne@PuyallupWA.gov)

(253) 841-5590