

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Mar 01, 2023 Inspection Result: FAILED

Permit Number: PRCTI20221551

Property Address: 3500 S MERIDIAN, Unit: 115, PUYALLUP, WA 98373;

Contractor: DOUBLE J ENTERPRISES LLC (DBA JEM CONSTRUCTION 29506 8TH

AVENUE S ROY, WA 98580

To construct: Redemising and build-out of a part to the former Sears Building for a

baseball training facility. NEW LEVEL 360Occupancy A-3 Approved

reduced occupant load 388.

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1; remove netting at all exit doors as discussed with Darren in old service center of sears.
 - 2; remove thumb turns from exit door.
 - 3; complete grout at exterior exit doors as per City approved plans.
 - 4; complete door sweeps and threshold at not to exceed 1/2 at exterior doors.
 - 5; complete accessible bathroom as per city approved plans. (provide ADA compliant portable toilet with hand wash station until accessible restroom are completed & approved per city of Puyallup building inspector)
 - 6; complete accessible restroom signage as per city approved plans.
 - 7; patch holes in rated wall as discussed with Darren.
 - 8; provide plumbing letter of capped plumbing to Building Official for approval.(covered with out inspection approval.)
 - 9; complete rated walls and rated corridor as per city approved plans.
 - 10 complete seismic restrains at mechanical ducts as discussed with Darren.
 - 11; complete posting of occupancy load signage as per city approved plans.
 - 12; seal all penetration in vapor barrier at exterior walls.
 - 13; complete framing & insulation at south and north exterior doors.
 - 14; provide balance report with o.s.a. at time of inspection.



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

15; provide panic hardware at gate of electrical room as per city approved plans.

16; complete doors on netting as per a-700 of city approved plans.

17 - only half of training area for pitching approved for use until exit path and lighting completed as per City approved plans, & approved for use by City of Puyallup Building and Fire inspectors.

18; remove chain link fence at exterior exit of batting cage at s.w. corner as discussed with Darren.

19; remove existing restrooms as per demo sheets of city approved plans.(call for inspection of capped D.W.V. in slab prior to cover.)

Sincerely,

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684