

## Permit Revision Narrative

<b>Project Name</b>	Central Pierce Fire + Rescue TI
<b>Project Location</b>	1015 39 <sup>th</sup> Ave SE Puyallup, WA 98374
<b>Date</b>	March 16, 2023
<b>Permit Number</b>	PRTC120230096

### SUMMARY OF CHANGES

There have been a few small changes throughout the floorplate. General ceiling updates not listed below is the opening up the ceiling throughout the corridors, reception, and break room area.

General plan updates not listed below is the switch to demountable partitions (glass) on all office fronts and a plan change to the office 136 to server room 172 layout.

### CHANGES PER SHEET

- AD-101: First Floor Demolition Plan
  - Addition of note calling out for demolition and relocation of existing fire extinguisher
  - Demolition of existing partitions, flooring and ceiling in small area at Northwest end of plan
- A-102: Enlarged East Plan
  - Small shower change based on shower kit sizing
  - (1) partition moved slightly based on demountable partition sizing
- A-103: Enlarged West Plan
  - Back exit door and open collaboration area millwork slightly changing locations based on existing building corridor layout.
  - Office 139 partition move based on demountable partition layout
- A-104: Furniture Plan – For Reference Only
  - Updated furniture plan for reference only
- A-113: Enlarged West RCP
  - Added fire rated shaft enclosure around existing HVAC duct
- A-503: Details
  - Added detail 4 of roll-up door jamb detail
  - Added detail 5 of rated shaft at HVAC duct detail

- A-601: Wall and Ceiling Types Legend
  - Added/updated SB interior shaft 1-hour rated per UL U415 detail
  
- A-602: Door Schedule and Legend
  - Updated information regarding the overhead door
  - Removal of the door rating on door 172A and 172B
  
- A-603: Window Schedule and Legend
  - W2 updated to GL-1 (1/4" clear glass)
  - W3 updated to GL-1 (1/4" clear glass)

**\*END OF REPORT\***