



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Sep 19, 2023                      **Inspection Result:**     **PARTIAL PASS**

**Permit Number:** PRCCP20220189

**Property Address:** 1601 39TH AVE SE, PUYALLUP, WA 98374;

**Contractor:** CECCANTI, INC. PO BOX 39 SPANAWAY, WA 98387

**To construct:** Parking Expansion. Three lots (A, B, and C). Improvements include asphalt paving, concrete paving, and stormwater management. STOP WORK ORDER generated on 05/09/2023 by username 'Robyn Buck'.5.10.23 ok to issue rb/jfSTOP WORK ORDER removed on 06/09/2023 by username 'Robyn Buck'.STOP WORK ORDER removed on 06/09/2023 by username 'Robyn Buck'.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** Ceccanti worked on some items to be completed for punch list.  
See correction below.

Note: This is not a formal punch list but will be the items on a punch list. The formal punch list will be issued to the design engineer and college management.

**Corrections:**

- 1 Parking Lot C Punchlist items:
  - Add straw and seed to all bare areas where the electrical was installed.
  - AR seal all asphalt over cuts and rough spalled areas where water will seep through.
- 2 Parking Lot B Punchlist:
  - AR seal all asphalt over cuts, new joints, and rough (spalled) areas where water will seep.
  - Install 6" concrete collar around 2ea. MH lids in the planter and raise to grade.
  - Install (core drill) inspection port for flow control MH w/ concrete collar.
  - Clean debris out of flow control MH.
  - Locate and raise to FG existing CB near daycare.
  - Install mesh screen (1/2" on bottom & 1" on top) on tees in bio swale.
  - Install 1 hand hold in riser for detention pipe.



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

- Mount ladders in 7 risers for detention pipe.
- Clean foam debris out of detention pipe.
- Install missing nuts for detention riser lids to be bolted down.

Sincerely,

Jason Little  
Engineering Tech IV  
JLittle@PuyallupWA.gov  
(253) 435-3636