



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Nov 27, 2023 **Inspection Result:** **FAILED**

Permit Number: B-20-0993

Property Address: 3213 WILDWOOD PARK DR, PUYALLUP, WA 98374;

Contractor: PEASE & SONS PO BOX 44100 TACOMA, WA 98444

To construct: 10-CLASSRM ADDITION TO THE EXISTING JHS ~ FERRUCCI JHS *E-
20-0612 CIVIL *STOP WORK ORDER removed on 03/29/2023 by
username 'Jeff Hill'.

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 2 1) Won Door is not functioning to code standards; please provide report from qualified technician of the programming and testing per code. The report must include under FIRE ALARM conditions.
- 2) Roof - Seal conduit and doghouses at electrical.
- 3) Roof - Anchor Roof Access stairs per manufacture requirements at the pads.
- 4) Roof - drainage at exterior vestibule
- 5) Rm 131B Fire Rated (FR) penetrations and door
- 6) Fire door sweep. - provide cut sheet and installation (typical) Address large gap sweeps.
- 7) RM 134 Mirrors Max 40 inches
- 8) Rm 013 FR penetrations
- 9) Mechanical room - under seating, complete FR penetrations
- 10) Mechanical - final letter
- 11) Air Barrier test - noted as required on plans
- 12) Storage Shed - separate permit - Subject to Field inspection - Submittal must include site plans, plans and engineering.
- 13) Address Flooring - @ atrium stop of stairs.
- 14) Exterior exit light at office exit; please review and address per IEBC as applicable.
- 15) RM 208 sink boots



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Note: interior inspection only.

- 3 1 ; complete accessible route at west side of Building as discussed with contractor.
- 2 ; complete exterior light at landing at west exit door.
- 3 ; provide 2% max slope at the top 3 landings of south accessible ramp.with handrail 34"-38" above walking surface of ramp by final.
- 4 ; complete fire caulk at d.a.s. room 013
- 5 ; complete install of mirror 40" a.f.f.to reflective bottom edge of mirror as discussed with contractor.
- 6 ; provide hammer arrestor at dishwasher water supply line .(room 208)
- 7 ; provide air barrier approval test report prior to final
- 8 ; provide engineering final prior to building final .

Sincerely,

Shannon King
Building Inspector 2
ShannonK@PuyallupWA.gov
(253) 840-6684