



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Feb 15, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: PRCCP20221725

Property Address: 201 W MAIN, PUYALLUP, WA 98371;

Contractor: ALDRICH & ASSOCIATES INC. 810 240TH ST SE BOTHELL, WA 98021

To construct: New electrical trenching- Install new sidewalk- Grading for new enclosed stair - COMMUNITY HEALTHCARE - CANNERY BLDG
PRCTI20221698STOP WORK ORDER generated on 08/01/2023 by username 'Jeff Hill'.STOP WORK ORDER removed on 09/27/2023 by username 'Jeff Hill'.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Archer excavated out the water main and trench for the water service. 8"x2" tapping saddle, 2" nipple, and a 2" GV installed. The tapping machine was broken. A Romac rep was onsite at 3pm with another tapping machine. The hole saw for tapping was old and worn not cutting through the DIP.

A new hole saw was onsite at 3:20 pm. once the main was tapped the 2" polly was installed 5' deep for 6 LF then under the storm line and up to 3' deep in the sidewalk. The end of the service was capped and a visual leak test was performed PASSED. the line was bedded in sand then backfilled with CSBC and compacted. Archer covered the hole with steel sheets.

Corrections:

- 1 When blocking the sidewalk the contractor must have sidewalk closed ahead, sidewalk closed , and a pedestrian detour set up.
- 2 install catch basin socks along the frontage.

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jeff Hill

Engineering Tech IV

Jhill@PuyallupWA.gov

(253) 841-5424